




SENTRALEKAROO/CENTRALKAROO:

GEÏNTEGREERDE VOLHOUBARELANDELIKEONTWIKKELING: ANKERPROJEKTE 2001 -2003





INTEGRATEDSUSTAINABLERURALDEVELOPMENT(ISRDP): ANCHORPROJEC TS2001 -2003

PROJEK –BESKRYWING/ PROJECTDISCRIPTION	TOTALE WAARDE/ TOTAL VALUE	BEFOND- SING TOEGE- STAAN/ COMMIT- TED AMOUNT	BRONVAN FONDSE/ SOURCE OF COMMIT- TED FUNDS	TEKORTE SHORT- FALL	BEDRAG NODIG/ AMOUNT REQUIRED 2002-2003	BEDRAG NODIG/ AMOUNT REQUIRED 2003-2004	BEDRAG NODIG/ AMOUNT REQUIRED 2004-2005	PROJEKSTATUS/ PROJECTSTATUS
BeaufortWes(t): Busroete WeervasteOppervlak / All weathersurface	8500000	700000 4600000	SANRA CMIP				3200000	Fase 1begin middel September2002, opeenvolgendefases kan voltooi wees teen Maart 2003/ Phase1startedmidSeptember 2002,subsequentphasescompletedby March2003 .
BeaufortWes(t): Toerisme ontwikkeling / Tourism development	1740000	1180000 300000	CMIP LED					Fase 1 voltooi, Fase 2in implementeringsfase, voltooiing teen Maart 2004/ Phase1completed,phase2in implementationphase,completionMarch 2003.
BeaufortWes(t): Kompostering & Herwinning / Composting&Recycling	600000	300000 300000	LED DEAT					Projekvordersoosbeplan ,uitbreidings beplan / Projectinprogressaccordingtoplan, expansionofcurrentsetupplanned.
BeaufortWes(t): Veeldoelighedsentrum / Multi-PurposeCentre	7500000	2000000 600000	Welsyn / Social Services ESKOM/ EVKOM	4900000		2900000	2000000	Tenders sluit 25September2002, fase 1 voltooi teenJulie2003/ Tendersclosed2002, phase1completedJuly2003.
PrinceAlbert: Grootmaat Dienste / BulkInfrastructure	5372000	1500000 3872000	CMIP Grondsake LandAffairs					Tenders gesluit 15November2002/ Tendersclosed15November2002.
PrinceAlbert: Munisipale Kantore / MunicipalOffices	1000000	100000 900000	Oordrags- befondsing / Transitional grant Munisipali- teit (-pality)					Argitekgekonsulteer en planneontwikkel . Projekvoltooi teen Maart 2003/ Architect consultedandplansdevelopment.Project completedbyMarch2003.
PrinceAlbert: Stormwater dreinerings / Stormwater drainage	3500000	798000	CMIP	2702000		1500000	1202000	Tenderfase. Implementeringneemaanvang Oktober 2002. Projekvoltooi teen Maart 2004 Tenderingphase.Implementationfrom October2002.CompletedMarch2004
PrinceAlbert(Leeu-Gamka) Stormwaterdreinerings /	2500000	800000	CMIP	1700000		1000000	700000	Projek in implementeringsfase. Verwagteduur tot2003/ Projectinimplementationphase

SENTRALEKAROO/CENTRALKAROO:

GEÏNTEGREERDE VOLHOUBARELANDELIKEONTWIKKELING:ANKERPROJEKTE2001 -2003

INTEGRATEDSUSTAINBLERURALDEVELOPMENT(ISRDP):ANCHORPROJEC TS2001 -2003

PROJEK –BESKRYWING/ PROJECTDISCRIPTION	TOTALE WAARDE/ TOTAL VALUE	BEFOND- SING TOEGE- STAAN/ COMMIT- TED AMOUNT	BRONVAN FONDSE/ SOURCEOF COMMITTED FUNDS	TEKORTE SHORT- FALL	BEDRAG NODIG/ AMOUNT REQUIRED 2002-2003	BEDRAG NODIG/ AMOUNT REQUIRED 2003-2004	BEDRAG NODIG/ AMOUNT REQUIRED 2004-2005	PROJEKSTATUS/ PROJECTSTATUS
PrinceAlbert:Hoof riol pyplyn / Mainsewerpipeline	1050000	718000	CMIP	332000		332000		Projek in implementeringsfase / Projectin implementationphase.
PrimêreGesondheid / PrimaryHealth	800000	800000	Gesondheid / Health					Projekhet beginenis deurlopend / Project startedandiscontinuous.
Murraysburg: Grootmaat Dienste en200 wonings & Weervasteoppervlak : Busroete / BulkServicesand 200houses&Allweather surface: Busroute	6245000	1925000 3520000 800000	CMIP Grondsake / LandAffairs SANRA					Beplanningvoltooi , projeknie begin weens bron van befondsing. Voorstelna Deptvan Behuising / Planningcompleted,projectnotstarteddueto sourceoffunding.Proposalforfundingto DeptofHousing.
Murraysburg:“ Combi-Court” & Opgradering vansport fasiliteite / Combi-courtand upgradingofsportfacilities	950000	430000 500000	NGO:SCORE Sport& Rekreasie / Sport& Recreation					Fase 1 voltooi in Maart 2002. Opgraderingsal aanvangeem 2003-2004/ Phase1 completedduringMarch2002.Upgradingto commence2003 -2004.
Laingsburg: VloedStaproete / FloodHikingtrail	997000	117000 880000	LED DEAT					Implementeringsfase / Implementationphase
Laingsburg: Opgradering van Hoofstraat / Upgradingof MainStreet	1200000	150000	Munisipaliteit / Municipality	1050000		1050000		Beplanningvoltooi . Fase 1 implementeerbaar./ Planningcompleted. Phase1implementedsoon.
Laingsburg: Veeldoelighedsentrum / Multi-PurposeCentre	3192800	245000 1500000	Welsyn / Social Services EVKOM/ ESKOM					Tenderfase / Tenderingphase
BeaufortWes(t): Beligting en StormwaterInfrastruktuur / LightingandStormWater Infrastructure	1900000	1900000	CMIP					Voltooid / Completed
TOTAAL/TOTAL	47046800	31435000		10684 000		6782000	7102800	